

CAUAYAN CITY WATER DISTRICT
Status of Implementation
CY 2018

	Project/Program Activity Name	Location	Total Cost	Date Started	Target Completion Date	Project Status	
							% of Completion
1st Quarter	SUPPLY, DELIVERY AND INSTALLATION OF INTEGRATED AND GEOGRAPHIC INFORMATION SYSTEM (GIS) FOR WATER AND HYDRAULIC MODELING	CCWD OFFICE	5,695,200.00	May-24-2017	Feb-28-2018		100%
	Supply, Delivery, Installation, Testing and Commissioning of Electro-Mechanical Equipment complete with Accessories	National Housing, Marabulig I	2,580,000	Nov-11-2017	Feb-28-2018		100%
2nd Quarter	Upgrading Project	Prenza Maharlika Highway, Cauayan City, Isabela	664,037.00	June-5-2017	June-30-2018		100%
	Supply, Delivery, Installation and Testing of 56.3 KVA Generating Set.	NHA Pump Station , Brgy. Marabulig I	1,480,000.00	June-14-2018	June-27-2018		100%
3rd Quarter	Upgrading Project	Maharlika Highway, Cauayan City, Isabela	1,142,527.00	August 3, 2018	September 4, 2018		100%
	Upgrading Project	Brgy. Tagaran Maharlika Highway, Cauayan City, Isabela	915,625.00	August 15, 2018	September 17, 2018		100%
	Supply and Delivery of Booster Pump System for NHA Pump Station	NHA Pump Station , Brgy. Marabulig I	1,400,000.00	August 17, 2018	September 14, 2018		100%
4th Quarter	Drilling of One (1) Production Well	Brgy. Dabburab Cauayan City, Isabela	1,979,180.00	October 18, 2018	January 2019		32%
	Construction of Perimeter Fence	Brgy. Dabburab Cauayan City, Isabela	963,436.60	Nov-17-2018	February 2019		74%

Prepared by:

SGD. Engr. JAYCIBETH T. RAMIREZ
Senior Engineer B

Certified Correct:

SGD. Engr. FREDDIE A. AQUINO
Division Manager C

Noted by:

SGD. Engr. ARTEMIO A. QUINTERO
General Manager