

CAUAYAN CITY WATER DISTRICT
Status of Implementation
CY 2020

	Project/Program Activity Name	Location	Total Cost	Date Started	Target Completion Date	Project Status
1st Quarter	Construction of Perimeter Fence	Alicaocao Pump Station	949,018.00	Jan-04-2020	Feb-18-2020	
	Rehabilitation/Upgrading	Maharlika Highway	143,968.00	Jan-18-2020	Jan-24-2020	100%
	Expansion Project	Purok 6 Dabburab	995,181.00	Feb-19-2020	March-4-2020	100%
2nd Quarter	Construction Laboratory Biohazard Waste Disposal and Pavement	Prenza Pump Station	187,278.60	Feb-24-2020	May-11-2020	100%
	Construction of Pumphouse	Alicaocao Pump Station	998,636.80	Feb-24-2020	July-20-2020	100%
	Drilling of Production Well	Alicaocao Pump Station	2,949,200.00	March-6-2020	June-8-2020	100%
	Expansion Project	Municipal Housing	979,973.00	May-11-2020	June-1-2020	100%
	Transmission Line Project	Brgy. Alicaocao	995,730.00	June-20-2020	June-26-2020	100%
3rd Quarter	SUPPLY, DELIVERY AND INSTALLATION OF INTEGRATED AND GEOGRAPHIC INFORMATION SYSTEM(GIS) FOR WATER AND HYDRAULIC MODELING SYSTEM (PHASE 2)	CCWD OFFICE	4,872,000.00	June-6-2019	July-20-2020	100%
	SUPPLY AND DELIVERY OF ELECTRO-MECHANICAL EQUIPMENT COMPLETE WITH ACCESSORIES	Alicaocao Pump Station	2,732,927.00	Aug-20.-2020	Sept-17-2020	100%
	Expansion Project	Community Center Brgy. Baringin Sur	848,703.00	July-30-2020	Aug-12-2020	100%
	Construction of Concrete Pedestal for Discharge Pipe Assembly	Alicaocao Pump Station	159,036.00	Sept-7-2020	Sept-21-2020	100%
	Construction of Front Perimeter fence with Transformer Pad	Alicaocao Pump Station	785,568.00	Aug-4-2020	Aug-25-2020	100%
	Expansion Project	Purok 4 Brgy. Dabburab	999,647.00	Aug-11-2020	Aug-18-2020	100%

3rd Quarter	Transmission Line Project	Brgy. Turayong Extension	734,905.00	July-8-2020	July-21-2020	100%
	Transmission Line Project	Brgy. Turayong	673,866.00	Aug-21-2020	Sept-4-2020	100%
	Construction of Warehouse and Operator's Quarter	Bala Pump Station	706,872.00	Aug-12-2020	Sept-15-2020	100%
4th Quarter	Interconnection Project	Fr. Cortes Street Brgy. District III	109,025.00	Dec-3-2020	Dec-9-2020	100%
	Expansion Project	Brgy. Dabburab Ecopark	999,647.00	Nov-17-2020	Dec-7-2020	100%
	Rehabilitation Project	Sto Niño Subdivision Brgy. Cabaruan	173,249.00	Dec-8-2020	Dec-14-2020	100%

Prepared by:

Jaycibeth T. Ramirez
Engr. JAYCIBETH T. RAMIREZ
 Project Management Officer B

Certified Correct:

Freddie A. Aquino
Engr. FREDDIE A. AQUINO
 Division Manager B

Noted by:

Artemio A. Quintero
Engr. ARTEMIO A. QUINTERO
 General Manager