

CAUAYAN CITY WATER DISTRICT
Status of Implementation
CY 2019

	Project/Program Activity Name	Location	Total Cost	Date Started	Target Completion Date	Project Status
						% of Completion
	Drilling of One (1) Production Well	Brgy. Dabburab Cauayan City, Isabela	1,979,180.00	October 18, 2018	Feb-14-2019	100%
	Construction of Perimeter Fence	Brgy. Dabburab Cauayan City, Isabela	963,436.60	Nov-17-2018	Jan-14-2019	100%
	Construction of Perimeter Fence with Transformer Pad	Brgy. Dabburab Cauayan City, Isabela	185,575.60	Jan-16-2019	Jan-28-2019	100%
1st Quarter	Construction of Pumphouse	Brgy. Dabburab Cauayan City, Isabela	938,192.89	Jan-31-2019	April 2019	100%
	Upgrading Project	Maharlika Highway (Primark-PNB) Cauayan City, Isabela	501,582.00	Feb-16-2019	Feb-28-2019	100%
	Upgrading Project	(Golden Shower avenue -- Gemma Buying Station) Brgy. Cabaruan Maharlika Highway, Brgy. Cabaruan MAHARLIKA HIGHWAY (STI COLLEGE)	126,051.00	March-9-2019	March-20-2019	100%
2nd Quarter	Upgrading Project	Brgy. Cabaruan MAHARLIKA HIGHWAY (STI COLLEGE)	368,240.00	March-9-2019	March-20-2019	100%
	Supply and Delivery of Electro-Mechanical Equipment complete with Accessories	Barangay Dabburab	2,465,127.00	April-10-2019	May-6-2019	100%
	Expansion Project	Barangay Rizal	543,925.00	May-17-2019	May-30-2019	100%
	Transmission Line Project	Barangay Baringin Sur	464,396.00	June-1-2019	June-13-2019	100%
	Drilling of One (1) Production Well	Barangay Villa Luna	2,400,980.00	June-3-2019	Aug-31-2019	100%
3rd Quarter	SUPPLY, DELIVERY AND INSTALLATION OF INTEGRATED AND GEOGRAPHIC INFORMATION SYSTEM(GIS) FOR WATER AND HYDRAULIC MODELING SYSTEM (PHASE 2)	CCWD OFFICE	4,872,000.00	June-6-2019	June 2020	70%
	Transmission Line Project	Barangay Dabburab	692,554.00	June-17-2019	June-24-2019	100%
	Construction of Wash Area	Alicacao Elementary School	74,714.00	July-5-2019	Aug-5-2019	100%
	Transmission Line Project	Brgy. Dabburab - Brgy. Sta. Luciana	999,516.00	July-12-2019	July-24-2019	100%
	Transmission Line Project	Barangay Sta. Luciana	497,496.00	July-24-2019	Aug-5-2019	100%
	Expansion Project	Brgy. Tagaran, Maharlika Highway	571,444.00	Aug-2-2019	Aug-14-2019	100%
	Construction of Perimeter Fence	Brgy. Villa Luna	941,327.00	Sept-12-2019	Oct-14-2019	100%
	Construction of Concrete Pedestal	Dabburab Pump Station	63,215.00	Sept-17-2019	Sept-24-2019	100%

4th Quarter	Construction of Wash Area Canopy	E.B. Tomaneng School	67,553.00	Oct-1-2019	Oct-8-2019	100%
	Expansion Project	Lindain Street, Brgy. District III	599,460.00	Oct-11-2019	Oct-31-2019	100%
	Expansion Project	Sipat Street, Brgy. District III	101,510.00	Oct-16-2019	Oct-23-2019	100%
	Construction of Perimeter Fence and Transformer Pad	Barangay Villa Luna	566,519.00	Oct-21-2019	Nov-19-2019	100%
	Construction of Wash Area	Cauayan City National High School	74,927.00	Oct-21-2019	Nov-18-2019	100%

Prepared by:

Romy Jay
Engr. JAYCIBETH J. RAMIREZ
 Project Management Officer B

Noted by:

Artemio A. Quintero
Engr. ARTEMIO A. QUINTERO
 General Manager

Certified Correct:

Artemio A. Quintero
Engr. ARTEMIO A. QUINTERO
 Division Manager B